

P.O. BOX 466 Damascus, MD 20872 SEPTIC SYSTEM INSPECTION REPORT

301-253-1400

301-258-8813

Fax:

301-253-4021

Date:

2/1/2007

Date:	2/1/200/ Angle (Co. response) and the coat part of the design of the contract of the coat				www.seekseptic.com
Address of System I	nspected:				
Street:	1880 Woodbine Rd.		City:	Woodbine	lan ki ka mada da
County:	Howard S	State: MD	Zip:	etatorias helitatorias eta koja iron je kojem njentitero koje ti ono montan je kojem n	Novad Israel MacMaddw
Septic Tank:					
Tank Construction:	Cement	and the same of	Tank Seam:	Mid-Seam	
Tank Compartment:	One Compartment	entropies, agragation and account of the contractions of the			
Manhole Access:	Yes		Manhole Cover	: Ground Surface	= type or • -explaint rise
Is there a Depression	Where Runoff Water Colle	cts?	No ************************************		
Tank Integrity (Evide	nce of Infiltration or Leakage	e)?	No Parameter (1990) printing as		
Liquid Level:	Normal		Inlet Baffle/"T"	Acceptable	Nicolat 3 (1.1-45366) Aug.
Capacity:	1,200 Gallons		Outlet Baffle/"T	": Acceptable	Site of adults were Profes Meriting
Tank Pumped?	Yes				
Tank Comments:	Fill dirt should be put around the septic tank.				
Disposal Field					
Wet Areas:	No	Liquid Disc	harges:	No	Unknown Discharge Pipes:
Dead Vegetation:	No	Green or Lu	Green or Lush Vegetation:		No.
Does the Tank Drain to Drainage Field Property?		Yes			
Is there a Distribution Box?		unknown			
Drainage Field Comm	nents:	erropiski koristorijas kir ili pisalina krasijika septembel septembel kir kara ili ili kara ili ili kara ili i	ones e en estado en en la companya de la companya d	en la la participa de la composição de la répuis com cambión de la republica de la republica de la republica d	Zimanishtel Turkinda 200 mindheld ti sestu ini mite 2,38H2 sekthement in in sestuti matik Timanassidir i sinni Zimanishtel Turkinda 200 mindheld ti sestuan ini ti 2,38H2 sekthement in in ini sestual matik Timanassidir i s
Septic System Comn	nents: <u>The home has be</u>	en vacant, abnom	nal water usage ha	as entered the septi	c system.
<b>\</b>		the white transportation and the determinant and the determinant	Collective and available server reached \$2.000 to the man in the second server	anna na aire an aire ann an aire ann an an aire ann an	tradications reconstructed <mark>annels traces</mark> and access recovers to the comparison of the contract of the contra

Signature of Certified Inspector

Date

2-1-07

Name of Inspector:

Vernon King III

Septic systems are subterranean, therefore, it is impossible to determine their overall condition. Also, when no water is entering the field lines, i.e., if the house is vacant, a determination of their status is difficult. No prediction can be made as to when or if a system might fail. This report comments on the workability of the system on the day of the inspection only, and is in no way intended to be a warranty. Workability can be altered by factors such as excessive rainfall, heavy water usage, faulty plumbing, neglect or physical damage to the system. Please consult the county Health Dept. for any future replacement or percolation testing of the septic system. All tanks require regular pumping maintenance.

Call for annual Cleaning MARYLAND COOPERATIVE EXTENSION UNIVERSITY OF MARYLAND COLLEGE PARK-EASTERN SHORE

## SEPTIC RECORDS AND MAINTENANCE GUIDELINES

Vernon)

Thomas H. Miller

Proper design, installation, and maintenance of your septic system will maximize your system's life. It will prevent failures that can be unsightly, foul-smelling, and threatening to your family's health. Good maintenance reduces the risk of contaminating your well water, and may save you from costly repairs or system replacement.

This folder contains information that will help you maintain your septic system properly. It also provides a convenient place for you to record and file information about your system. Keep it with other important documents in your home, and pass it on to future owners. Septic tank inspection may be required by lenders when you sell or refinance your home. The repair of a failing system is usually a cost to the seller. So, ignoring your septic system will not save money in the long term.

Green lid Cover

## **How Your System Works**

A septic system has two major components: a septic tank and a drainfield.

Septic Tank (Figure 1): Wastewater sewage flows from the house to the septic tank. The tank is designed to retain wastewater and allow heavy solids to settle to the bottom. These solids are partially decomposed by bacteria to form sludge. Grease and light particles float, forming a layer of scum on top of the wastewater. Baffles are installed at the inlet and outlet of the tank to slow the water movement and prevent the scum and solids from escaping.

Newer septic tanks can have a partial concrete dividing wall in the center, thus making two compartments. This helps





Figure 1. Illustration courtesy of the Maryland Department of the Environment.



ensure the sludge does not get forced out of the baffle into the drainfield. Newer tanks can also have two manhole covers, one above each baffle.

Drainfield (Trench) (Figure 2): A solid pipe leads from the septic tank to a distribution box where the wastewater is channeled into one or more perforated pipes set in trenches of gravel. Here the water slowly infiltrates (seeps) into the underlying soil. Dissolved wastes and bacteria in the water are trapped or adsorbed to soil particles or decomposed by microorganisms that occur naturally in the soil. These processes remove disease-causing organisms, organic matter, and most nutrients (except nitrogen and some salts). The purified wastewater then either moves to the groundwater or evaporates from the soil. Trench systems are the most common type of system used in new home construction.

PUB. SEWER ST.	ATUS VERIFIED BY	LILADE OT TOM
ISSUE DATE:	7/21/05	DED 1/17 P 522982
APPROVAL DAT	E: 8/29/05	PERMIT INDEXED  A REPAIR
	HOWARD C	EWAGE DISPOSAL SYSTEM OUNTY HEALTH DEPARTMENT OF ENVIRONMENTAL HEALTH
Fogles Septic Clear	n, Inc	IS PERMITTED TO INSTALL   ALTER
ADDRESS: 580	0 Obrecht Road	PHONE NUMBER: 410-795-5670
SUBDIVISION:	A STATE OF THE STA	LOT NUMBER:
ADDRESS: 188	80 Woodbine Road	PROPERTY OWNER: EarleStevens
SEPTIC TANK CA	PACITY (GALLONS):	2-Comp. Trench 3' Wide
PUMP CHAMBER	CAPACITY (GALLON	
NUMBER OF BED	ROOMS:	3 Bottom 4.5'
SQUARE FEET PE	R BEDROOM:	210 1' Stone Below Pipe
LINEAR FEET OF	TRENCH REQUIRED:	175 2 Trenches
TRENCHES:	rect below original	eet wide. Inlet feet below original grade. Bottom maximum depth grade. Effective area begins at feet below original grade. below distribution pipe.
LOCATION:		tand Fill in Old Tank and
PURPOSE:	Existing septic syste	m has failed. Call for inspection when ground is opened so

PLANS APPROVED: DATE:

NOTE: PERMIT VOID AFTER 2 YEARS


NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS

NOTE: WATERTIGHT SEPTIC TANKS REQUIRED

NOTE: ALL PARTS OF SEPTIC SYSTMEM SHALL BE 100 FEET FROM ANY WATER WELL NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS

sanitarian can recommend repair.

NEITHER THE HOWARD COUNTY COUNCIL OR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT CALL 410-313-2640 FOR INSPECTION OF SEPTIC SYSTEM



TRENCH/DRAINFIELD DATA
WIDTH INLET BOTTOM

3' 3,5' 4,5'

NUMBER OF TRENCHES 2

TOTAL LENGTH 180'
ABSORPTION AREA 540'+ Sidewall
DISTRIBUTION BOX LEVEL Levelers
DISTRIBUTION BOX BAFFLE Yes
DISTRIBUTION BOX PORT No

SEPTIC TANK DATA
SEPTIC TANK I LEVEL Yes
CAPACITY 500 GAL

SEPTIC TANK DATA

SEPTIC TANK I LEVEL YES

CAPACITY 500 GAL

BOYON SEAM LOC TOP

TANK LID DEPTH 0.5-1.5

BAFFLES YES

BAFFLE FILTER NO

MANHOLE LOC Front

6" PORT LOC Rear

WATERTIGHT TEST NO

SEPTIC TANK 2 LEVEL NA

CAPACITY GAL

SEAM LOC

TANK LID DEPTH

BAFFLES

BAFFLEFILTER

MANHOLE LOC

6" PORT LOC

WATERTIGHT TEST

PRE-CONSTRUCTION 8/24/05 To install a new 2-comportment
septic tank and 175' of trench near the percent lest hole.

INSTALLATION Keep tank 100' from well. BB

8/25/05 Druwell Pilled with dirt. Letting tank BB

8/26/05 Old tank filled in Starting with trenches Dave
installer O. X. to deepen trenches by up to 1' if not getting
through upper clay layer BB 8/29/05 Installer put

Trenches in at original depth. He sat that the moterial
Dooked good. O. R. to backfill. BB

FINAL INSPECTOR B. Baker

DATE OF APPROVAL 8/29/05

## SEPTIC SYSTEM REPAIR / UPGRADE / EVALUATION REQUEST

Please fill out this form completely	and check off the reason for the request:
Date requested:	
	Reason for Request
Failing System (includes surface disc	charge or inadequate treatment zone)
has the contractor vermed through	h excavation/pumping evaluation, that there are no pipe blockages
In support of a No FILE FO	und addition:
*System reloca	etback compliance
*Verification c	COMAR 26.04.02.02D (4)
To replace coll	ık capacity
To replace col	*************
Septic Contractor:	Fogle's Septic
Contractor's Address:	580 Obrecht Rd
	Sykesville
Contractor's Phone #:	410 795 - 5670
Property Address:	1880 Woodbine Rd
Property (Subdivision) & Lot #	
Owner's Name:	Earle Stevens
Is public sewer available/nearby:	No
Names of Any Previous Owners:	
Year House Built:	1953
of Existing Bedrooms:	3
of Bedrooms after completion of add	dition:
Has this request been discussed previous	ously with a Sanitarian, who?
If public sewer is close, further resea public sewer.	rch will be performed to verify availability and possible hook up to
	three business days depending upon the urgency of the situation to r/upgrade/evaluation. No inspection will be performed without fee
anvironmental Samtarian tentatively a	FAX TO 410-313-2648

